

PROJECT NEWMAN INVESTMENTS LOCATION 2006 L STREET, NEWMAN, CA PROJECT NO. 54.24614.0001
DATE DRILLED 10/28/05 LOGGED BY NATHAN CHRISTMAN REVIEWED BY DAVID W. ASHCOM PE 22868
DRILLING COMPANY VIRONEX INC. DRILLER JORGE METHOD Geoprobe-direct push
BORE HOLE DIAMETER 2 IN. DEPTH DRILLED 16 FT DEPTH TO WATER : INITIAL 13 FT STATIC 12.5 FT
CASING TYPE NA DIAMETER IN SCHEDULE IN INTERVAL FT TO FT
SCREEN TYPE NA DIAMETER IN SLOT SIZE IN INTERVAL FT TO FT
FILTER PACK TYPE NA INTERVAL FT TO FT
SURFACE SEAL TYPE NEAT CEMENT INTERVAL 0 FT TO 15 FT
COMMENTS: SOIL SAMPLES COLLECTED CONTINUOUSLY. PAGE 1 OF 1

WELL DETAIL	DEPTH (FT.)	PID (PPM)	SAMPLE ID BLOWCOUNT	LITHOLOGIC LOG	DESCRIPTION
	2			SM	0-5'
	4	0			SILTY SAND (SM): 70% FINE-GRAINED SAND; 30% FINES; LIGHT BROWN, NO ODOR, NO ORGANICS, DRY, WEAK CEMENTATION HAND CLEARED TO FIVE FEET BGS.
	6			SM	5'-9'
	8	0	GP1 8		
	10			SP	9'-12'
	12	0	GP1 12		POORLY GRADED SAND (SP): 70% MEDIUM-GRAINED SAND; 20% FINE SUBROUNDED GRAVEL; 10% FINES; BROWN, NO ODOR, NO ORGANICS, MOIST, WEAK CEMENTATION
	14	0		SP	
	16	0	GP1 15		12'-16'
	18				POORLY GRADED SAND (SP): 100% MEDIUM-GRAINED SAND; LIGHT BROWN, NO PRODUCT ODOR, NO ORGANICS, WET, WEAK CEMENTATION, HOMOGENOUS
	20				
	22				
	24				
	26				
	28				
	30				
	32				
	34				
	36				
	38				
	40				