Project: Hawley Auto Body and Paint Project Location: 2844 Lytton Street, San Diego, CA Project Number: 20201H	**Log of Boring MW-1** Sheet 2 of 2

Depth, feet	Elevation, feet	SAMPLES Type	Number	Blows/foot	Graphic Log	MATERIAL DESCRIPTION	Well Completion Log	Headspace PID (ppm)	REMARKS
30			MW-1@30'	>50					
35			MW-1@35'	>50					
						Bottom of boring at 36 feet			1/17/00 - Well surged to stabilize filter pack prior to placement of bentonite seal 1/18/00 - Well purged of minimum three borehole volumes; see Well Development Log
40						BACKFILL MATERIAL Lonestar #3 sand - 4.5 x 100 lb bags Bentonite chip seal - 1.5 x 50 lb bags Bentonite grout well - 1 x 50 lb bags All wells 1 bag (not shown on field logs)			
45									
50									
55									
60									
65									
70									

REGISTERED GEOLOGIST
D. CLINTON WILLIAMS
No. 5341
Date Signed 3/17/00
STATE OF CALIFORNIA

Figure

3 17 00 1WL1C 9017H

D-MAX Engineering, Inc.

DMAX