(continuation sheet)

Hole Number: 50MW13

Project: VAFB Site 50

Geologist: C. Rohlfing

Sheet 2 of 2 Sheets

Elev (ft)	Depth (ft) bgs	Recovery (ft)	Description of Materials	USCS/ Litho	Field PID Results	Geotech. Sample or Core Box No.	Analytical Sample	Remarks
			Silty sand - yellow brown; 75% fine to medium sand, subangular to subround; 25% silt; dry; no odor.	SM/SDSL				
	5		Poorly graded sand with silt - yellow brown to reddish brown; 90% fine to medium sand, subangular to round; 10% silt; micaceous; dry; no odor.	SP/SDSL				
	10		Sandy silt - chalk to gray; 70% silt; 30% fine sand, subangular to subround; firm; moist; no odor.	ML/SDSL				
	15		Poorly graded sand with silt - yellow brown to gray with reddish brown mottling; 90% fine sand, subangular to subround; 10% silt; loose; saturated; no odor.	SP/SDSL				
	20		at 19': Sandy clay - greenish gray with reddish brown mottling; 85% stiff, medium plasticity clay; 15% fine sand; subangular to subround; dry; firm; no odor.	CL/SDCL				
	25		as above	CL/SDCL				
	30		Poorly graded sand - gray to greenish gray; 65% fine sand, 35% medium sand, subangular to round; moist, very dense; no odor.	SP/SD				
	35		Silty sand - greenish gray; 60% fine to medium sand, subangular to round; 20% silt; moist; dense; no odor.	SM/SDSL				
	40		as above	SM/SDSL				groundwater at app. 41 feet bgs
			at 43': bedrock: gravelly clay - greenish gray to white; 90% medium plasticity clay; 10% fine to medium gravel; angular to round; chert fragments; shaley texture; dry; very dense; no odor.	CL/CLSN				
	45							
			Total depth = 46 feet bgs					
	50							

Project VAFB Site 50