APPLIED ENVIRONMENTAL TECHNOLOGIES, INC.

Date: 04/03/2001

Sheet 1 of 1 **MW-6**

Job#: 0693-01A Location: 2520 Temple Street, Los Angeles

Drilling Company: APEX

Client: Sandra Sholkoff

Drilling Crew: Gerry, Shannon, and Nathan

Geologist: Lorien I. Sanders

Drilling Method: Hollow Stem Auger

Time Start/Finish: 09:37/11:50

Sampling Method: CA Split Spoon

Water Levels/Time/Date: 10.0'/10:15/4-3-01

Surface Conditions: Asphalt

Construction Details: 2" PVC 5' Blank, 20' Screen (0.02" Slots)

Depth In Feet	Sample Depth	Moisture Content	OVM ppm*	USCS Code	DESCRIPTION
0				- - - - -	Asphalt (~2" thick).
1					Hand auger to 5.0'.
2				CL	SANDY SILTY CLAY (CL), very dark brown with some gray areas, fine grained sand, poorly
3					graded, mild to moderate odor.
4					
5	5.0'	dry	22		SILTY CLAY (CL), dark grayish-brown, stiff (3/6/9), dry, very poorly graded, strong odor.
6	(10:05)				
7					
8					
9					
10	10.0'	dry/wet	94		CLAY (CL), light and medium gray to light olive-brown, stiff to very stiff (4/8/12), dry to
11	(10:10)				wet.
12					
13					
14					
15	15.0'	dry	0		CLAY CL (CL), olive-green to light brown, very stiff to hard (7/12/20), dry.
16	(10:20)				
17					
18					
19					
20	20.0'	dry/wet	0		CLAY (CL), light brown, very stiff to hard (10/15/20), dry to wet (water in clay).
21	(10:30)				
22					
23					
24					
25	25.0'	dry/wet	0		SILTY CLAY (CL), light brown, hard (13/30/35), dry to wet.
26	(10:35)				
27					Boring terminated at 25.0'.
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					

* OVM concentrations related to hexane.