PROJECT NAME/LOCATION:	Project Number	40-90-819	Boring Number	MW-8
Beacon Station No. 489 921 Sebastopol Road Santa Rosa, CA	Contractor	Woodward Drilling	Drilling Method	HSA
	Driller	Wayne Woodward	Drilling Rig	B-57
	Start	10:00 a.m. 04/21/92	Completed	11:00 a.m. 04/21/92
Landowner: Sonoma County	Surface Elev.	—	Logged By	Kirk T. Larson

Sample Type	Sample No.	Blow Count	Sample Interval (ft)	Sample Recovery (in.)	Depth Scale 1" = 4'	Descriptions of Materials and Conditions	Observations Instrument: hNu Units: ppm	Comments
					0	ASPHALT		
					1			
					2			
					3			
					4			
CA	MW-8-5	12 14 20	5.0-6.5	12	5	POORLY GRADED GRAVEL WITH CLAY AND SAND; dark gray, dry (GP-GC)	0	
					6			
					7			
					8			
					9			
CA	MW-8-10	8 5 6	10.0-11.5	18	10	LEAN CLAY WITH GRAVEL; dark gray, moist (CL)	0	
					11			
					12			
					13			
					14			
CA	MW-8-15	7 21	15.0-16.5	18	15	SANDY LEAN CLAY WITH GRAVEL; brown, wet (CL)	0	
					16			
					17	POORLY GRADED GRAVEL WITH SAND; brown, wet (GP)		
					18			
					19			
CA	MW-8-20	5 6 12	20.0-21.5	12	20	LEAN CLAY; brown, wet (CL)	0	
					21	Installed monitoring well at 20.5 ft.		
					22			
					23			

BOREHOLE WATER LEVEL DATA			
Date	04/21/92		
Time	2:04 p.m.		
GWL	8.52		
Casing Depth	20.5 ft.		

Delta Environmental Consultants, Inc.

BT010653

Sheet 1 of 1

Rev. June 12, 1992