ATC ASSOCIATES INC.
1260 Graphics Drive, Modesto, California, 95351

# LOG OF BORING GP5

PROJECT NEWMAN INVESTMENTS LOCATION 2006 L STREET, NEWMAN, CA PROJECT NO. 54.24614.0001
DATE DRILLED 10/28/05 LOGGED BY NATHAN CHRISTMAN REVIEWED BY DAVID W. ASHCOM PE 22868
DRILLING COMPANY VIRONEX INC. DRILLER JORGE METHOD Geoprobe-direct push
BORE HOLE DIAMETER 2 IN DEPTH DRILLED 16 FT DEPTH TO WATER : INITIAL 13.5 FT STATIC 12.5 FT
CASING TYPE NA DIAMETER IN SCHEDULE INTERVAL FT TO FT
SCREEN TYPE NA DIAMETER IN SLOT SIZE IN INTERVAL FT TO FT
FILTER PACK TYPE NA INTERVAL FT TO FT
SURFACE SEAL TYPE NEAT CEMENT INTERVAL 0 FT TO 15 FT
COMMENTS: SOIL SAMPLES COLLECTED CONTINUOUSLY. PAGE 1 OF 1

| WELL DETAIL | DEPTH (FT.) | PID (PPM) | SAMPLE ID BLOWCOUNT | LITHOLOGIC LOG | DESCRIPTION |
|---|---|---|---|---|---|
| | 2 | | | SM | 0-5' SILTY SAND (SM): 70% FINE-GRAINED SAND; 30% FINES; LIGHT BROWN, NO ODOR, NO ORGANICS, DRY, WEAK CEMENTATION<br>HAND CLEARED TO FIVE FEET BGS. |
| | 4 | 0 | | | |
| | 6 | | | SM | 5'-8' SILTY SAND (SM): 70% FINE-GRAINED SAND; 30% FINES; LIGHT BROWN, NO ODOR, NO ORGANICS, DRY, WEAK CEMENTATION |
| | 8 | 0 | GP5 8 | | |
| | 10 | | | SP | 8'-12' POORLY GRADED SAND (SP): 90% MEDIUM-GRAINED SAND; 10% FINE SUBROUNDED GRAVEL; LIGHT BROWN, NO ODOR, NO ORGANICS, DRY, WEAK CEMENTATION |
| | 12 | 0 | GP5 12 | | ▼ |
| | 14 | 0 | GP5 15 | SP | 12'-16' POORLY GRADED SAND (SP): 90% MEDIUM-GRAINED SAND; 10% FINE SUBROUNDED GRAVEL; BROWN, NO ODOR, NO ORGANICS, WET, WEAK CEMENTATION |
| | 16 | | | | |
| | 18 | | | | |
| | 20 | | | | |
| | 22 | | | | |
| | 24 | | | | |
| | 26 | | | | |
| | 28 | | | | |
| | 30 | | | | |
| | 32 | | | | |
| | 34 | | | | |
| | 36 | | | | |
| | 38 | | | | |
| | 40 | | | | |