BORING LOG

BORING MW-1

Project Name: OSA Santa Rosa (former CHP) Boring ID: MW-1

Elevations-Ground Surface 101.28 (feet) Top of Casing 100.93 (feet)

Date: Started 09-01-92 Completed 09-02-92 Set Well 09-02-92

Diameter - Boring: 8 (inches) Schedule 40 PVC Casing: 2 (inches)

Depth in feet bgs - Boring: 25 PVC Casing: 24.5 GW Encountered: 15

Screen - Slot Size: 0.020 (inches) placed from 9.5 to 24.5 feet bgs.

0 = TOC = 100.93

Screen Top → 91.43

Bottom → 76.43

DEPTH	LOG	USCS	Description
0			Asphalt surface
		CL	Clay and silt, brown, moist.
2.5			
5	22/12 21/6 34/6	CL	Clay, silt and sand, no odor dry. (OVA = 0.0 ppmv)
7.5	5/6 35/6 50/5	GC	Clayey gravel, large gravel in sampler = NO RECOVERY
	7/12 8/6 11/6	SC	Clayey sand, and silt, brown, moist. Increase in clay w/depth
10	9/12 6/6 10/6	CL	Clay with some black sand, soft, slightly moist. (OVA = 0.0 ppmv)
12.5	6/12 4/6 5/6	CL	As above with increase in silt sand and moisture. (OVA = 0.0 ppmv)

Boring continues

Feet bgs denotes the depth in feet below the ground surface. Driller: Zaulik Drilling Logged by: A. Mathe

JAYKIM ENGINEERS, INC.

BORING LOG

BORING MW-1

Project Name:OSA Santa Rosa (former CHP) Boring ID:MW-1
Elevations-Ground Surface 101.28 (feet) Top of Casing 100.93 (feet)
Date: Started09-01-92 Completed 09-02-92 Set Well09-02-92
Diameter - Boring: 8 (inches) Schedule 40 PVC Casing: 2 (inches)
Depth in feet bgs - Boring:25 PVC Casing:24.5 GW Encountered:15
Screen - Slot Size: 0.020 (inches) placed from 9.5 to 24.5 feet bgs.

DEPTH	LOG	USCS	Description	
15				Groundwater Encountered at 15 ft bgs.
17.5	5/12 3/6 4/4	SC	Clayey sand, sandy clay, brown (Sand is black. No odor and no sheen on water.	
20				
22.5	8/12 7/6 12/4	CL	Silty clay, little to no sand, stiff, No odor. Bottom of boring 25 ft bgs.	
25 Water Checked				

Feet bgs denotes the depth in feet below the ground surface. Drillers: Boylik Drilling Logged by: R. Mathe

JAYKIM ENGINEERS, INC.