SHN CONSULTING ENGINEERS & GEOLOGISTS
812 W. Wabash 707-441-8855
Eureka, CA 95501 707-441-8877

WELLPOINT LOG

ID: SB-1 PAGE 1 OF 1

PROJECT NAME Umpqua Bank SAMPLER TYPE Macrocore
PROJECT NUMBER 004324 T.D. OF BORING 16'
LOCATION 409 H Street, Eureka T.D. OF WELL 16'
DATE 3/28/05 START 0850 FINISH 925 GROUND ELEV.
DRILLING METHOD DPT TOC ELEV.
DRILLER Fisch/Bick LOGGED BY EJN BOREHOLE DIAMETER 2.5"

LOCATION MAP

REMARKS	OVA	SAMPLE INTERVAL	% RECOVERY	DEPTH (ft.)	USCS CLASS	LITHOLOGIC DESCRIPTION
			90%	0		Asphalt 0.0-0.25
				2	SM	Silty Sand (SM) Brn, M. ~~Stiff~~ Dense, Damp, LP,
			90%	4		FL-ML Sand, MEK
	0.8			6	ML	Sandy silt (ML) Olv. Brn, M. Stiff, Damp, LP, LEK
			90%	8	SP/SM	Sand (SP/SM), Brn
Sample @ 9.0	0.2					M. Dense, Damp, NP,
WL @ 9.12				10	SP	Orange Mottling, M-HEK
	0.0		80%	12		Sand (SP) Olv Brn, soft-M. Dense, wet, NP, HEK
				14	SM	Silty Sand, OBrn, Dense, wet, VLP, MEK
				16		TD@16', 925/3-28-05
				18		
				20		

WELLPOINT CONSTRUCTION DETAILS
CASING TYPE/DIA. 3/4" PVC



Casing 0-11

Screen 11-16'

COMMENTS