Project: Hawley Auto Body and Paint **Project Location:** 2844 Lytton Street, San Diego, CA **Project Number:** 20201H	**Log of Boring MW-4** Sheet 1 of 2

Date(s) Drilled	2/17/00		Logged By	C. Williams	Checked By
Drilling Method	Hollow stem auger		Drill Bit Size/Type	8"	Approx. Surface Elevation (feet, MSL)
Drill Rig Type	CME 75		Drilled By	West Hazmat	Total Depth Drilled (feet) 36.0
Depth to Ground-water (feet, bgs)	First 23.5'	Completion 22.6' / Sampling	Number of Samples	Disturbed: / Undisturbed:	Sampler Type Modified California
Diameter of Hole (inches)	8"	Diameter of Well (inches) 2"	Type of Well Casing	2" diam. PVC	Screen Perforation 0.020" machine slot
Type of Filter Pack	Lonestar #3 sand		Type of Seal(s)	Bentonite	
Boring Location	See Site Plan				

Depth, feet	Elevation, feet	SAMPLES Type	Number	Blows/foot	Graphic Log	MATERIAL DESCRIPTION	Well Completion Log	Headspace PID (ppm)	REMARKS
0						FILL Asphalt paving over base material (sand gravel) mixed with concrete rubble			
						BAY POINT FORMATION Firm, moist, red brown, lean CLAY with sand (CL), trace gravel			
5			MW-4@5'	12					
						Very dense, moist, red brown, silty fine- to medium-grained SAND (SM)			
10			MW-4@10'	>50					
						Grading to very dense, moist, light red brown to yellow brown, poorly grained, medium-grained SAND (SP)			
15			MW-4@15'	>50					
20			MW-4@20'	>50		Becomes light olive gray, and fine-grained			
						Become wet, micaceous			
25			MW-4@25'	>50					
30									

Figure

3 17 00 1WL1C 9017H

D-MAX Engineering, Inc.