(continuation sheet)

Hole Number: 156MW3

Project: VAFB Site 50

Geologist: C. Rohlfing

Sheet 2 of 3 Sheets

Elev (ft)	Depth (ft) bgs	Recovery (ft)	Description of Materials	USCS/ Litho	Field PID Results	Geotech. Sample or Core Box No.	Analytical Sample	Remarks
			Silty Sand - yellow brown to buff; 65% fine sand; 10% medium sand; 25% silt; micaceous; medium dense; dry; no odor.	SM/SDSL	<10			
	5	2.0/2.0	Sandy silt - brown to dark brown; 60% silt; 40% fine sand; subangular to subround; soft; moist; no odor.	ML/SDSL	<10			
	10	2.0/2.0	Silty Sand with Gravel - dark brown to gray; 40% fine sand; 25% medium sand; subangular to round; 20% fine gravel; angular to round; 15% silt; moist; very dense; faint hydrocarbon odor.	SM/SDSL	<10			
	15	2.0/2.0	Sandy Silt - brown to gray with reddish brown mottling; 70% silt; 30% fine sand; subangular to subround; moist; firm; faint hydrocarbon odor.	ML/SDSL	<10			groundwater at app. 19 feet bgs
	20	2.0/2.0	Silty Sand - gray; 60% fine sand; subangular to subround; 40% silt; saturated; medium dense; faint hydrocarbon odor.	SM/SDSL	<10		DY0316	
	25	2.0/2.0	Sandy Silt - greenish gray; 90% silt; 10% fine sand; subangular to subround; moist; soft; no hydrocarbon odor.	ML/SDSL	<10		DY0317	
	30	2.0/2.0	Poorly Graded Sand with Silt and Gravel - gray to greenish gray; 50% fine sand; 25% medium sand; subangular to round; 15% fine gravel; angular to round; 10% silt; micaceous; moist; medium dense; sulfurous odor.	SP/SDGR	<10		DY0318	
	35	2.0/2.0	as above, dense, no sulfur odor.	SP/SDGR	<10			
	40	2.0/2.0	as above	SP/SDGR	<10			
	45	2.0/2.0	as above	SP/SDGR	<10			
	50	2.0/2.0	as above	SP/SDGR	<10			

Project: VAFB Site 50, AOC156

(continuation sheet)

Hole Number: 156MW3

Project: VAFB Site 50

Geologist: C. Rohlfing

Sheet 3 of 3 Sheets

Elev (ft)	Depth (ft) bgs	Recovery (ft)	Description of Materials	USCS/ Litho	Field PID Results	Geotech. Sample or Core Box No.	Analytical Sample	Remarks
		0.5/1.0	at 54': Sandy Clay - chalk to gray; 80% low plasticity clay; 20% fine sand; subangular to round; diatomaceous; shaley texture; dry; very hard; no odor.	CL/CLSN	<10		DY0319	
	55		Total depth = 55 feet bgs					
	60							
	65							
	70							
	75							
	80							
	85							
	90							
	95							
	10							

Project VAFB Site 50, AOC156