BRUNSING ASSOCIATES, INC.
P.O. BOX 588
Windsor, CA. 95492
Telephone: (707) 838-3027
Fax: (707) 838-4420

BORING NO.: **B-1** SHEET 1 OF 1

PROJECT:

LOCATION: **Bodega Bay, California**

PROJECT NO.: **766**

LOGGED BY: **WHHC**

COORDINATES:

SURFACE ELEVATION: DATUM:

SAMPLE INFORMATION						DESCRIPTION	STRATA	WELL CONSTRUCTION DETAIL
DEPTH FEET	LAB SAMPLE	SAMPLE TYPE	BLOW COUNTS	Recovery (%)	PID (ppm)			
						BROWN, ORANGE-BROWN SILTY SAND (SM) dry, medium dense		
						BROWN SANDY GRAVEL (GP) dry, loose, backfill from excavation		
5					0.0	BROWN SANDY SILT (ML) dry, medium dense		5
						BROWN, ORANGE-BROWN SILTY GRAVEL (GM) dry, very dense, large angular gravels, some charcoal bits at 11.0'		
10			40		0.0			10
			42					
			50		0.0			
						GRAY-BLACK SANDY SILT (ML) dry, very dense. Possible siltstone, little fracturing, little weathering		
15			50/4"		0.0			15
								▽
								▼
20			30/0"		0.0			20

DRILLING CONTRACTOR: Clear Heart

DRILLING METHOD: 4" diameter solid stem auger

DRILLING EQUIPMENT: 8X8

DRILLING STARTED: 8/24/04 ENDED: 8/24/04

REMARKS Placed 2-inch diameter PVC casing with 0.020" slots in boring.
Purged approximately 1 gallon of water prior to sampling.

See key sheet for symbols and abbreviations used above.

BRUNSING ASSOCIATES, INC.

Job No.: 766

Appr.: DMD

Date: 1/21/05

LOG OF BORING B-1

2077 Sea Way
Bodega Bay, California

PLATE **4**

BRUNSING ASSOCIATES, INC.
P.O. BOX 588
Windsor, CA. 95492
Telephone: (707) 838-3027
Fax: (707) 838-4420

BORING NO.: **B-2** SHEET 1 OF 1

PROJECT:

LOCATION: **Bodega Bay, California**

PROJECT NO.: **766**

LOGGED BY: **WHHC**

COORDINATES:

SURFACE ELEVATION: DATUM:

SAMPLE INFORMATION						DESCRIPTION	STRATA	WELL CONSTRUCTION DETAIL
DEPTH FEET	LAB SAMPLE	SAMPLE TYPE	BLOW COUNTS	Recovery (%)	PID (ppm)			
						BROWN SANDY SILT (ML) dry, loose		
						BROWN, ORANGE-BROWN SANDY CLAY (CH) moist, stiff		
5			9 16 28					5
						BROWN, ORANGE-BROWN SILTY GRAVEL (GM) dry, dense, large angular gravels		
10			20 50/6"		0.0	more silt at 10.5'		10
15			50/1"		0.0			15
20			18 50/3"					20

DRILLING CONTRACTOR: Clear Heart

DRILLING METHOD: 4" diameter solid stem auger

DRILLING EQUIPMENT: 8X8

DRILLING STARTED: 8/24/04 ENDED: 8/24/04

REMARKS Placed 2-inch diameter PVC casing with 0.020" slots in boring.
Purged approximately 1/2 gallon of water prior to sampling.

See key sheet for symbols and abbreviations used above.

BRUNSING ASSOCIATES, INC.

Job No.: 766

Appr.:

Date: 1/21/05

LOG OF BORING B-2

2077 Sea Way
Bodega Bay, California

PLATE **5**

BRUNSING ASSOCIATES, INC.
P.O. BOX 588
Windsor, CA. 95492
Telephone: (707) 838-3027
Fax: (707) 838-4420

BORING NO.: **B-3** SHEET 1 OF 1

PROJECT:

LOCATION: **Bodega Bay, California**

PROJECT NO.: **766**

LOGGED BY: **WHHC**

COORDINATES:

SURFACE ELEVATION: DATUM:

SAMPLE INFORMATION						DESCRIPTION	STRATA	WELL CONSTRUCTION DETAIL
DEPTH FEET	LAB SAMPLE	SAMPLE TYPE	BLOW COUNTS	Recovery (%)	PID (ppm)			
						BROWN SANDY SILT (ML) dry, loose		
5					0.0	BROWN SANDY GRAVEL (GP) dry, loose		5
10			35 50/3"		0.0	BROWN, ORANGE-BROWN SILTY GRAVEL (GM) dry, very dense		10
15			50/4"		0.0			15
			50/2"			GRAY-BLACK SANDY SILT (ML) dry, very dense		

DRILLING CONTRACTOR: Clear Heart

DRILLING METHOD: 4" diameter solid stem auger

DRILLING EQUIPMENT: 8X8

DRILLING STARTED: 8/24/04 ENDED: 8/24/04

REMARKS Placed 2-inch diameter PVC casing with 0.020" slots in boring.
Purged approximately 1 gallon of water prior to sampling.

See key sheet for symbols and abbreviations used above.

BRUNSING ASSOCIATES, INC.

Job No.: 766

Appr.:

Date: 1/21/05

LOG OF BORING B-3

2077 Sea Way
Bodega Bay, California

PLATE **6**

ENVIRONMENTAL BORING LOG AND WELL COMPLETION 766.GPJ BACE.GDT 1/21/05

BRUNSING ASSOCIATES, INC.
P.O. BOX 588
Windsor, CA. 95492
Telephone: (707) 838-3027
Fax: (707) 838-4420

COORDINATES:
SURFACE ELEVATION: DATUM:

BORING NO.: **B-4** SHEET 1 OF 1
PROJECT:
LOCATION: **Bodega Bay, California**
PROJECT NO.: **766**
LOGGED BY: **WHHC**

SAMPLE INFORMATION						DESCRIPTION	STRATA	WELL CONSTRUCTION DETAIL
DEPTH FEET	LAB SAMPLE	SAMPLE TYPE	BLOW COUNTS	Recovery (%)	PID (ppm)			
						BROWN SANDY SILT (ML) dry, loose		
						BROWN, ORANGE-BROWN SILTY GRAVEL (GM) dry, dense		
5			3 6 6					5
10			35 50		0.0			10
15			50/2"					15
			50/5"					

DRILLING CONTRACTOR: Clear Heart
DRILLING METHOD: 4" diameter solid stem auger
DRILLING EQUIPMENT: 8X8
DRILLING STARTED: 8/24/04 ENDED: 8/24/04

REMARKS Placed 2-inch diameter PVC casing with 0.020" slots in boring.
Purged approximately 1 gallon of water prior to sampling.

See key sheet for symbols and abbreviations used above.

BRUNSING ASSOCIATES, INC.

Job No.: 766
Appr.:
Date: 1/21/05

LOG OF BORING B-4

2077 Sea Way
Bodega Bay, California

PLATE **7**

ENVIRONMENTAL BORING LOG AND WELL COMPLETION 766.GPJ BACE.GDT 1/21/05