BL Companies

20 Years of Excellence

August 15, 2006

Mr. Robert Lerner
Rite Aid Corporation
30 Hunter Lane
Camp Hill, Pennsylvania 17011

RE: July 2006 Quarterly Ground Water Monitoring Results
Rite Aid Store No. 6033
680 South State Street
City of Ukiah, Mendocino County, California
BL Project No. 98L152-B

Dear Mr. Lerner:

Pursuant to the scope of work outlined in our Proposal No. 98L152-B, dated December 5, 2003, BL Companies has completed the eleventh round of quarterly ground water sampling at the above-referenced site. The purpose of the sampling program is to continue to document the identified ground water impairment, as directed by the California Regional Water Quality Control Board (CRWQCB) in correspondence dated November 19, 2003.

Background

During a Phase I Environmental Site Assessment (ESA) (January 9, 1998) and a Preliminary Site Characterization (February 6, 1998), both conducted by BL Companies, two suspected underground storage tanks (USTs) were identified near the eastern property boundary. The site formerly contained at least four aboveground storage tanks (ASTs) as part of the former operation of a bulk petroleum facility and a service station on the site. The results of a geophysical investigation and an American Land Title Association survey indicated that the two suspected USTs are located on property owned by the City of Ukiah. In addition, soil and ground water samples collected from 17 soil borings revealed that the site has been adversely impacted by petroleum hydrocarbons in the form of both gasoline- and diesel-related constituents. As a result of the initial investigations, an Unauthorized Release Form was submitted to the Mendocino County Health Department and the CRWQCB.

BL Companies then conducted a Site Characterization (November 1, 2002) to confirm and determine the extent of petroleum hydrocarbon impairment at the site. The Site Characterization included the installation of 12 soil borings and four on-site monitoring wells (MW-1, MW-2, MW-3, and MW-4). The results of the ground water investigation indicated that targeted petroleum hydrocarbon compounds were present in ground water samples collected from three of the four on-site monitoring wells. Upon completion and submission

of the Site Characterization Report to the CRWQCB, they then requested additional information regarding the locations of property boundaries and the USTs from both the City of Ukiah and Atlantic Richfield Corporation (ARCO), who had previously operated a bulk petroleum facility and a service station on the site. While this issue of ownership of the USTs and any related remediation measures were still being resolved, the CRWQCB requested that the ground water monitoring program on the Rite Aid property proceed independently of the suspect UST issue.

At the request of the CRWQCB, BL Companies directed exploratory excavation in the vicinity of the referenced geophysical anomalies in an effort to determine whether any USTs were present on the Rite Aid property. Since the suspected USTs were believed to be located on the property owned by the City of Ukiah, BL Companies made several attempts to contact representatives of the City Engineer's Office in advance of the exploratory excavation in an effort to work collaboratively on the UST investigation. The efforts to communicate with the City Engineer's Office and to obtain access to the City's property were unsuccessful. Therefore, BL Companies mobilized to the site on July 20, 2005 to direct exploratory excavation in the vicinity of the suspected USTs, but limited to the Rite Aid property (i.e., excavation adjacent to property boundary). The end of an approximately 4-foot diameter, steel UST was encountered in one of the test pits excavated on the Rite Aid site. Based on the orientation of the end of the UST and the approximate location of the property boundary, it appeared that approximately 2 feet of the UST was on the Rite Aid property and the remainder was on the City property. The Director of Public Works and City Engineer for the City of Ukiah, Ms. Diana Steel, PE, and the Deputy Director of Public Works, Mr. Richard Seanor, PE, visited the site on July 20, 2005 to observe the work in progress and the partially exposed UST. Ms. Steele agreed that the UST identified was mostly located on City property. Furthermore, Ms. Steele authorized BL Companies to proceed with the excavation of the identified UST on City property and remove it as well as any other USTs encountered in the southeastern entrance to the Rite Aid site. The exploratory excavation identified three USTs located on the property owned by the City of Ukiah in the southeastern entrance to the site. All of the USTs were removed on July 20 and 21, 2005. A separate report documenting the investigative methods and findings of the exploratory excavation and UST removal was submitted to the CRWQCB on September 23, 2005.

Field Activities

The eleventh quarterly ground water monitoring event was conducted on July 19, 2006. Ground water samples were collected from the four on-site ground water monitoring wells using the following protocol:

Prior to sample collection, the static water level in each of the monitoring wells was measured. By subtracting the depth to ground water in each well from the surveyed

elevations, a detailed map of the shallow ground water potentiometric surface was prepared (see Attachment 1, Ground Water Potentiometric Surface Map and Attachment 3, Table 1). Based on the potentiometric surface data, the ground water flow direction beneath the site is to the southeast, which is relatively consistent with prior determinations. However, the ground water flow directions during the January and April 2005 and the January and April 2006 sampling events were to the east between MW-4 and South State Street and to the southwest between MW-4 and MW-3. After plotting the ground water elevations in all four wells over the past 11 monitoring events, it was apparent that ground water fluctuations in MW-1 through MW-3 tend to mimic one another, while the ground water elevations in MW-4 vary slightly from the pattern of the other three wells over time. In particular, the variations in ground water fluctuations between MW-4 and the other three wells have been more dramatic since January 2005, resulting in the apparent ground water mound in the area of MW-4 during four of the past seven monitoring events.

A minimum of three well volumes of water was purged from the wells using new polyethylene hose and a pre-cleaned submersible pump. During well purging, the temperature, pH, dissolved oxygen, specific conductivity, and oxidation-reduction potential of the ground water were monitored to ensure that representative samples were collected. The purged ground water was collected in 55-gallon drums for later off-site disposal. After purging each well, ground water samples were collected with single-use polyethylene bailers and placed into pre-cleaned glass and plastic sample containers fitted with Teflon-lined lids, preserved with the appropriate reagent, and stored at 4 degrees Centigrade (or less) until delivery to Alpha Analytical Laboratories Inc. of Ukiah, California.

Chemical Analyses

Please find enclosed as Attachment 2, the analytical results for the ground water samples collected on July 19, 2006 from the on-site monitoring wells. The samples were analyzed for total petroleum hydrocarbons (TPH) as gasoline; TPH as diesel; and benzene, toluene, ethylbenzene, and xylenes. Following BL Companies' request on July 6, 2004 to eliminate the analysis of semi-volatile organic compounds, Ms. Colleen Stone of the CRWQCB officially concurred with this request in a letter dated July 9, 2004. In addition, the CRWQCB recommended that analysis of the five fuel oxygenates, including methyl tertiary-butyl ether, also be removed from the quarterly monitoring activities, as none of these compounds have been detected in any of the samples collected since the initiation of ground water monitoring activities.

Findings

The results of the laboratory analyses (see Attachment 4, Tables 2 and 3) were compared to the previous analytical results obtained during the previous site characterization and quarterly sampling events. Table 2 only includes those compounds formerly and/or

BL Companies appreciates the opportunity to continue to provide environmental services to you. Should you have any questions regarding the above, please contact the undersigned at your convenience.

Respectfully submitted,

BL Companies

Kenneth M Yoder

Kenneth M. Yoder, PG
Senior Project Manager

Reviewed by:

Christina Kennedy
CKG Environmental, Inc.
CA Geologist No. 5077

Attachments

ATTACHMENTS

Attachment 1	Ground Water Potentiometric Surface Map
Attachment 2	Alpha Analytical Laboratories Report
Attachment 3	Table 1 – Summary of Monitoring Well Construction and Elevation Data
Attachment 4	Tables 2 and 3 – Results of Chemical Analyses Performed on Ground Water Samples

ATTACHMENT 1

Ground Water Potentiometric Surface Map



BL Companies

GROUND WATER POTENTIOMETRIC SURFACE MAP - 07/19/2006

RITE AID STORE NO. 6033
680 SOUTH STATE STREET
CITY OF UKIAH, MENDOCINO COUNTY, CALIFORNIA

Drawn	J.R.T.
Approved	K.M.Y.
Scale	1" = 70'
Project No.	98L152-B
Date	08/08/06
CAD File	98L152-B.GW Elev.07-19-2006

Alpha Analytical Laboratories Inc.
208 Mason St. Ukiah, California 95482
e-mail: clientservices@alpha-labs.com • Phone: (707) 468-0401 • Fax: (707) 468-5267

03 August 2006

BL Companies
Attn: Ken Yoder
830 Sir Thomas Court
Harrisburg, PA 17109
RE: Rite Aid, Ukiah
Work Order: A607554

Enclosed are the results of analyses for samples received by the laboratory on 07/19/06 15:40. If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Kelley M Thompson

Kelley M. Thompson For Sheri L. Speaks
Project Manager

Alpha Analytical Laboratories Inc.
208 Mason St. Ukiah, California 95482
e-mail: clientservices@alpha-labs.com • Phone: (707) 468-0401 • Fax: (707) 468-5267

CHEMICAL EXAMINATION REPORT

BL Companies
830 Sir Thomas Court
Harrisburg, PA 17109
Attn: Ken Yoder

Report Date: 08/03/06 09:50
Project No: Rite Aid, Ukiah
Project ID: Rite Aid, Ukiah

Order Number	Receipt Date/Time	Client Code	Client PO/Reference
A607554	07/19/2006 15:40	BLCOMP	

TPH by EPA/LUFT GC/GCMS Methods - Quality Control

Analyte(s)	Result	PQL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Flag
Batch AG62702 - VOAs in Water GCMS										
Matrix Spike (AG62702-MS1)	Source: A607477-02			Prepared & Analyzed: 07/26/06						
Surrogate: Toluene-d8	*27.4*		"	*25.0*		*110*	*79-141*			
Matrix Spike Dup (AG62702-MSD1)	Source: A607477-02			Prepared & Analyzed: 07/26/06						
TPH as Gasoline	180	50	ug/l	200	ND	90.0	32-166	19.1	20	
Surrogate: Toluene-d8	*27.4*		"	*25.0*		*110*	*79-141*			

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Bruce Gove
Laboratory Director

8/3/2006

Alpha Analytical Laboratories Inc.
208 Mason St. Ukiah, California 95482
e-mail: clientservices@alpha-labs.com • Phone: (707) 468-0401 • Fax: (707) 468-5267

CHEMICAL EXAMINATION REPORT

BL Companies
830 Sir Thomas Court
Harrisburg, PA 17109
Attn: Ken Yoder

Report Date: 08/03/06 09:50
Project No: Rite Aid, Ukiah
Project ID: Rite Aid, Ukiah

Order Number	Receipt Date/Time	Client Code	Client PO/Reference
A607554	07/19/2006 15:40	BLCOMP	

Volatile Organic Compounds by EPA Method 8260B - Quality Control

Analyte(s)	Result	PQL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Flag
Batch AG62717 - VOAs in Water GCMS										
Matrix Spike Dup (AG62717-MSD1)		**Source: A607477-01**		Prepared & Analyzed: 07/26/06						
Benzene	9.76	0.30	ug/l	10.0	ND	97.6	39-142	1.22	25	
Toluene	10.8	0.30	"	10.0	ND	108	44-148	7.69	25	
Ethylbenzene	11.9	0.50	"	10.0	ND	119	42-148	2.49	25	
Xylenes (total)	36.5	0.50	"	30.0	ND	122	43-145	1.66	25	
Surrogate: Bromofluorobenzene	*31.6*		"	*25.0*		*126*	*70-130*			
Surrogate: Dibromofluoromethane	*21.9*		"	*25.0*		*87.6*	*71-136*			
Surrogate: Toluene-d8	*25.6*		"	*25.0*		*102*	*80-130*			

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Bruce Gove
Laboratory Director

8/3/2006

Alpha Analytical Laboratories Inc.
208 Mason St. Ukiah, California 95482
e-mail: clientservices@alpha-labs.com • Phone: (707) 468-0401 • Fax: (707) 468-5267

CHEMICAL EXAMINATION REPORT

BL Companies
830 Sir Thomas Court
Harrisburg, PA 17109
Attn: Ken Yoder

Report Date: 08/03/06 09:50
Project No: Rite Aid, Ukiah
Project ID: Rite Aid, Ukiah

Order Number	Receipt Date/Time	Client Code	Client PO/Reference
A607554	07/19/2006 15:40	BLCOMP	

Notes and Definitions

R-04 The Reporting Limits for this analysis are elevated due to sample foaming.

DET Analyte DETECTED

ND Analyte NOT DETECTED at or above the reporting limit

NR Not Reported

dry Sample results reported on a dry weight basis

RPD Relative Percent Difference

PQL Practical Quantitation Limit

MONITORING WELL FIELD SHEET

Date: 7 19 06
Client:
Site: RITE AID
Phone:

Well ID: MW 1
Depth of Well: 40.0'
Depth to Water: 3.41
Water Column Height: 36.59
One Well Vol: 24.00 72.00
Product Depth:

DETERMINING VOLUME OF WELL:

V = H X D(Squared) X 0.041

V = one well volume (gallons)
H = height of water column (feet)
D = inside diameter of well (inches)

NOTE: Collect EC, T, and pH initially and after every well volume.

TIME	T	EC	pH	Comments* (Color, Odor, Exceptions)
1110	25.79	071	6.65	SLIGHT SULFER ODOR - CLEAR
1115	26.96	036	6.35	CLOUDY
1135	28.13	071	6.50	

Sample time: 1135
Total presampling time:

* Sample when EC and T have stabilized, and at least 3-5 well volumes have been purged. If well is purged to dryness before 3-5 volumes are purged and well is very slow to recover, sample will be drawn as soon as well has recovered sufficiently.

Name: S Trout

MONITORING WELL FIELD SHEET

Date: 7 19 06
Client:
Site: RITE AID
Phone:

Well ID: MW 3
Depth of Well: 40.01
Depth to Water: 6.20
Water Column Height: 33.8
One Well Vol: 22.17 66.51
Product Depth:

DETERMINING VOLUME OF WELL:

V = H X D(Squared) X 0.041

V = one well volume (gallons)
H = height of water column (feet)
D = inside diameter of well (inches)

NOTE: Collect EC, T, and pH initially and after every well volume.

TIME	T	EC	pH	Comments* (Color, Odor, Exceptions)
1226	28.57	089	6.31	SLIGHT SULFER ODOR - CLOUDY
1240	29.46	846	6.25	DIRTY
1252	28.02	052	6.49	

Sample time: 1252
Total presampling time:

* Sample when EC and T have stabilized, and at least 3-5 well volumes have been purged. If well is purged to dryness before 3-5 volumes are purged and well is very slow to recover, sample will be drawn as soon as well has recovered sufficiently.

Name: A Trust

MONITORING WELL FIELD SHEET

Date: 7 19 06
Client:
Site: RITE AID
Phone:

Well ID: MW 2
Depth of Well: 35.07
Depth to Water: 4.28
Water Column Height: 30.72
One Well Vol: 20.15 60.45
Product Depth:

DETERMINING VOLUME OF WELL:

V = H X D(Squared) X 0.041

V = one well volume (gallons)
H = height of water column (feet)
D = inside diameter of well (inches)

NOTE: Collect EC, T, and pH initially and after every well volume.

TIME	T	EC	pH	Comments* (Color, Odor, Exceptions)
1337	29.96	113	6.38	SLIGHTLY CLOUDY - NO ODOR
1352	29.80	075	6.46	
1405	29.07	087	6.43	

Sample time: 1405
Total presampling time:

* Sample when EC and T have stabilized, and at least 3-5 well volumes have been purged. If well is purged to dryness before 3-5 volumes are purged and well is very slow to recover, sample will be drawn as soon as well has recovered sufficiently.

Name: S Trent

Work Order
Chain of Custody Record

Alpha Analytical Laboratories Inc.
208 Mason Street, Ukiah, California 95482
e-mail: clientservices@alpha-labs.com • Phone: (707) 468-0401 • Fax: (707) 468-5267

Lab No. A607556 Page 1 of 1

Company Name: RITE AID	Project Name:	Project Number:
Mailing Address:	Project Address:	
Project Contact (Hardcopy or PDF to):	P.O. #	Quote #
Phone/Fax:	Bill to:	

Samplers Signature: Stephen Trout

Signature below authorizes work under terms stated on reverse side.

Sample Designation	Sampling Date	Sampling Time	Container: 40ml VOA	Poly	Amber	Sleeve	UNPRESERVED	Preservative: HCL	HNO3	H2SO4		None	Matrix: Water	Soil	Analysis Request: TPHg/BTEX	TPHd
MW 4	7 19.06	1020					3	4							✓	✓
MW 1	7 19.06	1135					3	4							✓	✓
MW 3	7 19.06	1252					3	4							✓	✓
MW 2 *	7 19.06	1405					3	4							✓	✓

TAT: 24 hr ◯ 48 hr ◯ (Lab Approval Required) 1 wk ◯ 2 wk (standard) ◯

For Lab Use Only

Relinquished by:	Received by:	Date	Time
S Trout	Sharon Speaks	7.19.06	1540
Relinquished by:	Received by:	Date	Time
Relinquished by:	Received for Laboratory by:	Date	Time

California EDF Report? ◯ Yes ◯ No
Sampling Company Log Code:
Global ID:
EDF to (Email Address):
Drinking Water State System/Source Number:

Sample Condition on Receipt: | Travel and Site time: | Mileage: | Misc. Supplies:

ATTACHMENT 3

Table 1
Summary of Monitoring Well Construction and Elevation Data

TABLE 1
SUMMARY OF MONITORING WELL CONSTRUCTION AND GROUND WATER ELEVATIONS
RITE AID STORE NO. 6033
CITY OF UKIAH, MENDOCINO COUNTY, CALIFORNIA

Well No.	Total Depth (feet, bgs)	Relative TOC Elevation (feet)	Static Water Level (feet below TOC)												
			19-Sep-02	7-Oct-02	28-Jan-04	14-Apr-04	23-Jul-04	29-Oct-04	24-Jan-05	12-Apr-05	21-Jul-05	27-Oct-05	31-Jan-06	24-Apr-06	19-Jul-06
MW-1	40	611.99	4.01	8.10	3.19	3.21	3.61	4.12	3.68	3.26	3.34	3.99	3.30	3.34	3.41
MW-2	35	610.09	4.59	9.07	3.00	3.56	3.87	4.54	3.70	3.41	3.93	4.67	3.13	3.13	4.28
MW-3	40	613.58	7.55	14.37	5.29	5.63	6.58	6.78	6.36	5.60	5.82	7.08	5.51	5.64	6.20
MW-4	30	611.25	5.17	10.21	2.91	3.43	4.70	4.38	2.87	2.20	4.26	4.62	2.00	2.11	4.72

Well No.	Total Depth (feet, bgs)	Relative TOC Elevation (feet)	Relative Ground Water Elevation (feet)												
			19-Sep-02	7-Oct-02	28-Jan-04	14-Apr-04	23-Jul-04	29-Oct-04	24-Jan-05	12-Apr-05	21-Jul-05	27-Oct-05	31-Jan-06	24-Apr-06	19-Jul-06
MW-1	40	611.99	607.98	603.89	608.80	608.78	608.38	607.87	608.31	608.73	608.65	608.00	608.69	608.65	608.58
MW-2	35	610.09	605.50	601.02	607.09	606.53	606.22	605.55	606.39	606.68	606.16	605.42	606.96	606.96	605.81
MW-3	40	613.58	606.03	599.21	608.29	607.95	607.00	606.80	607.22	607.98	607.76	606.50	608.07	607.94	607.38
MW-4	30	611.25	606.08	601.04	608.34	607.82	606.55	606.87	608.38	609.05	606.99	606.63	609.25	609.14	606.53

Notes:
TOC = Top of Casing
bgs = Below Ground Surface

ATTACHMENT 4

Tables 2 and 3
Results of Chemical Analyses
Performed on Ground Water Samples

TABLE 2
SUMMARY OF GROUND WATER SVOC ANALYSES
RITE AID STORE NO. 6033
CITY OF UKIAH, MENDOCINO COUNTY, CALIFORNIA

Sample ID	Sample Date	Acenaphthylene	Acenaphthene	Anthracene	Fluoranthene	Fluorene	Phenanthrene	1-Methylnaphthalene	2-Methylnaphthalene	Naphthalene	Pyrene	Chrysene	Benzo(a)anthracene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(a)pyrene	Indeno(1,2,3,-c,d)pyrene	Dibenzo(a,h)anthracene	Benzo(g,h,i)perylene
MW-1	18-Sep-02	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	7-Oct-02	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	28-Jan-04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	14-Apr-04	ND	ND	ND	ND	ND	ND	NA	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND
	27-Jul-04	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	29-Oct-04	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	24-Jan-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	12-Apr-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	21-Jul-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
MW-2	18-Sep-02	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	7-Oct-02	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	28-Jan-04	ND	ND	ND	ND	ND	ND	0.75	1.4	3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND
	14-Apr-04	ND	ND	ND	ND	ND	ND	NA	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND
	27-Jul-04	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	29-Oct-04	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	24-Jan-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	12-Apr-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	21-Jul-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
MW-3	18-Sep-02	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	7-Oct-02	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	28-Jan-04	ND	ND	ND	ND	ND	ND	4	4.2	13	ND	ND	ND	ND	ND	ND	ND	ND	ND
	14-Apr-04	ND	ND	ND	ND	ND	ND	NA	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND
	23-Jul-04	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	29-Oct-04	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	24-Jan-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	12-Apr-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	21-Jul-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
MW-4	18-Sep-02	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	7-Oct-02	ND	ND	ND	6	ND	ND	ND	ND	ND	20	4.5	4.9	2.5	2.8	3.6	ND	ND	ND
	24-Jan-04	ND	9	4.4	4.1	8.1	ND	0.86	ND	0.77	3.2	ND	ND	ND	ND	ND	ND	ND	ND
	14-Apr-04	ND	10	ND	ND	10	ND	NA	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND
	23-Jul-04	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	29-Oct-04	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	24-Jan-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	12-Apr-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	21-Jul-05	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA

Results reported in micrograms per liter (ug/L)
ND = Not Detected
NA = Not Analyzed

TABLE 3
SUMMARY OF GROUND WATER VOC ANALYSES
RITE AID STORE NO. 6033
CITY OF UKIAH, MENDOCINO COUNTY, CALIFORNIA

Sample ID	Sample Date	Benzene	Toluene	Ethylbenzene	Xylenes	Tert-butyl alcohol	Di-isopropyl ether	Ethyl tert-butyl ether	Tert-amyl methyl ether	Methyl tert-butyl ether (MTBE)	TPH - Gasoline	TPH - Diesel
MW-1	19-Sep-02	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	NA
	7-Oct-02	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	28-Jan-04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	14-Apr-04	ND	0.86	ND	ND	ND	ND	ND	ND	ND	ND	ND
	27-Jul-04	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	ND
	29-Oct-04	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	ND
	24-Jan-05	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	ND
	12-Apr-05	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	ND
	21-Jul-05	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	ND
	27-Oct-05	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	57
	31-Jan-06	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	ND
	24-Apr-06	ND	ND	ND	ND	NA	NA	NA	NA	NA	73	ND
	19-Jul-06	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	ND
MW-2	19-Sep-02	690	51	180	100	ND	ND	ND	ND	ND	3,700	NA
	7-Oct-02	160	14	47	38	ND	ND	ND	ND	ND	670	ND
	28-Jan-04	69	ND	38	12	ND	ND	ND	ND	ND	1,000	110
	14-Apr-04	180	30	69	45	ND	ND	ND	ND	ND	1,200	77
	27-Jul-04	76	17	130	95	NA	NA	NA	NA	NA	3,900	660
	29-Oct-04	72	29	180	130	NA	NA	NA	NA	NA	4,800	180
	24-Jan-05	79	35	240	170	NA	NA	NA	NA	NA	6,300	800
	12-Apr-05	49	27	270	200	NA	NA	NA	NA	NA	7,900	640
	21-Jul-05	120	8.4	39	17	NA	NA	NA	NA	NA	1,200	95
	27-Oct-05	41	8.6	73	41	NA	NA	NA	NA	NA	2,500	97
	31-Jan-06	40	14	150	96	NA	NA	NA	NA	NA	4,700	110
	24-Apr-06	49	8.7	58	38	NA	NA	NA	NA	NA	1,300	150
	19-Jul-06	170	8.7	31	9.7	NA	NA	NA	NA	NA	740	ND
MW-3	19-Sep-02	23	ND	44	64	ND	ND	ND	ND	ND	2,300	NA
	7-Oct-02	6.5	ND	6.4	13	ND	ND	ND	ND	ND	600	610
	28-Jan-04	81	0.76	63	21	ND	ND	ND	ND	ND	1,700	230
	14-Apr-04	28	ND	38	21	ND	ND	ND	ND	ND	920	150
	23-Jul-04	14	ND	32	30	NA	NA	NA	NA	NA	1,800	1,600
	29-Oct-04	4.3	ND	18	21	NA	NA	NA	NA	NA	1,800	110
	24-Jan-05	5	ND	30	32	NA	NA	NA	NA	NA	2,100	350
	12-Apr-05	26	0.62	31	17	NA	NA	NA	NA	NA	1,000	260
	21-Jul-05	14	0.47	26	12	NA	NA	NA	NA	NA	1,400	99
	27-Oct-05	3.8	ND	19	13	NA	NA	NA	NA	NA	1,100	81
	31-Jan-06	1.1	ND	9.0	7.0	NA	NA	NA	NA	NA	840	ND
	24-Apr-06	1.9	ND	5.7	3.3	NA	NA	NA	NA	NA	270	ND
	19-Jul-06	6.5	0.31	15	ND	NA	NA	NA	NA	NA	1,100	ND
MW-4	19-Sep-02	1.1	ND	ND	1.0	ND	ND	ND	ND	ND	750	NA
	7-Oct-02	ND	ND	ND	ND	ND	ND	ND	ND	ND	1,500	3,400
	28-Jan-04	0.53	ND	ND	ND	ND	ND	ND	ND	ND	320	310
	14-Apr-04	ND	ND	ND	ND	ND	ND	ND	ND	ND	350	520
	23-Jul-04	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	250
	29-Oct-04	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	ND
	24-Jan-05	ND	ND	ND	ND	NA	NA	NA	NA	NA	180	140
	12-Apr-05	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	100
	21-Jul-05	ND	ND	ND	ND	NA	NA	NA	NA	NA	120	120
	27-Oct-05	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	97
	31-Jan-06	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	120
	24-Apr-06	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	55
	19-Jul-06	ND	ND	ND	ND	NA	NA	NA	NA	NA	ND	73

Results reported in micrograms per liter (ug/l)
ND = Not Detected
NA = Not Analyzed